Residual Waste Treatment Project - Master Programme

ID	Task Name	Duration	Start	Finish
1	Start	0 days	Tue 04/09/07	Tue 04/09/07
2	**OBC Period**	100 days	**Tue 04/09/07**	**Mon 21/01/08**
3	Outline Business Case approval	20 wks	Tue 04/09/07	Mon 21/01/08
4	**Initial Bid Phase**	190 days	**Tue 22/01/08**	**Mon 13/10/08**
5	Prepare OJEU, PQQ and MOI documents	18 wks	Tue 22/01/08	Mon 26/05/08
6	OJEU and PQQ stage	12 wks	Tue 27/05/08	Mon 18/08/08
7	Prepare draft procurement (ITPD) documents	25 wks	Tue 22/01/08	Mon 14/07/08
8	Finalise site selection	0 days	Mon 26/05/08	Mon 26/05/08
9	Agree master plan	20 wks	Tue 27/05/08	Mon 13/10/08
10	Finalise ITPD documents and Gateway Review	5 wks	Tue 15/07/08	Mon 18/08/08
11	**Competitive Dialogue Phase**	320 days	**Mon 18/08/08**	**Mon 09/11/09**
12	Open Competitive Dialogue with bidders (ITPD)	0 days	Mon 18/08/08	Mon 18/08/08
13	Bidding process - site survey and EIA consultant/surveyor	8 wks	Tue 19/08/08	Mon 13/10/08
14	Site survey (all bidders participate)	10 wks	Tue 14/10/08	Mon 22/12/08
15	Scope Environmental Impact Assessment	16 wks	Tue 14/10/08	Mon 02/02/09
16	Carry out initial EIA work at site (all bidders participate)	40 wks	Tue 03/02/09	Mon 09/11/09
17	Finalise documents for Detailed Solutions Stage (ISDS	9 wks	Tue 19/08/08	Mon 20/10/08
18	Completion of Outline solutions by bidders	8 wks	Tue 19/08/08	Mon 13/10/08
19	Evaluation of Outline solutions and selection of 3 bidders	6 wks	Tue 14/10/08	Mon 24/11/08
20	Invitation to Submit Detailed Solutions (ISDS)	14 wks	Tue 25/11/08	Mon 02/03/09
21	Bidders submit detailed solutions	0 days	Mon 02/03/09	Mon 02/03/09
22	Council develops draft contract documents	13 wks	Tue 03/03/09	Mon 01/06/09
23	Council evaluation of detailed solutions and refinement process	10 wks	Tue 03/03/09	Mon 11/05/09
24	Parallel dialogue and refinement process	13 wks	Tue 12/05/09	Mon 10/08/09
25	Call for Final Tenders and close Competitive Dialogue	6 wks	Tue 11/08/09	Mon 21/09/09
26	**Selected Bidder Phase**	135 days	**Tue 22/09/09**	**Mon 29/03/10**
27	Evaluation and selection of winning tender	7 wks	Tue 22/09/09	Mon 09/11/09
28	Finalise negotiations on selected tender	14 wks	Tue 10/11/09	Mon 15/02/10
29	Preparation and approval of FBC	9 wks	Tue 10/11/09	Mon 11/01/10
30	Contract close	11 wks	Tue 12/01/10	Mon 29/03/10
31	Award Contract	0 days	Mon 29/03/10	Mon 29/03/10
32	Selected bidder finalises EIA	17 wks	Tue 10/11/09	Mon 08/03/10
33	**Contractor Phase**	1060 days	**Tue 09/03/10**	**Mon 31/03/14**
34	Planning application by selected contractor	40 wks	Tue 09/03/10	Mon 13/12/10
35	Judicial review period	12 wks	Tue 14/12/10	Mon 07/03/11
36	Construction period	108 wks	Tue 08/03/11	Mon 01/04/13
37	Plant commissioning	52 wks	Tue 02/04/13	Mon 31/03/14
38	EfW operational	0 days	Mon 31/03/14	Mon 31/03/14

VersionFri 09/11/07